NC/QC/AMG/2022-23/P5-4/PMC

Date: 11-03-2024

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Improvements to Roads, Drains and Other Developmental Works at Shivamandira Road, Matru Layout, Shaada Nagar Judicial Layout and Surrounding Area in Ward no 02,03,04 of Yelahanka Division under Amruth Nagarothana Grants. (PAKAGE NO -05)

Item No	Description of work	Unit	Qty	Remarks
28	Construction of dry lean cement concrete Sub- base over a prepared sub-grade with coarse and fine aggregate conforming to IS: 383, the size of coarse aggregate not exceeding 25 mm,aggregate cement ratio	Cum	51.36	Work done upto the Billed Quantity and the Quality is Satisfactory
29	Providing and constructing un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base, with 43 grade cement or any other type as per Clause 1501.2.2 M30 (Grade), coarse and	Cum	77.04	Work done upto the Billed Quantity and the Quality is Satisfactory
32	Geophysical investigation at site for sinking borewells for supplying drinking water to the habitation either through the Hand Pump MWS or P.W.S.S, by vertical electrical sounding by adopting Venner	No's	4.00	Work done upto the Billed Quantity and the Quality is Satisfactory
33	Sinking of Borewell of 165mm dia clear using super fast hydraulic rig of capacity 300 PSIG & above 1100 CMF & above in all strata including over burdern upto 20 m. Fixing of casing pipes, collars and cap with	Mts	200.00	Work done upto the Billed Quantity and the Quality is Satisfactory
34	50 to 100 m	Mts	200.00	Work done upto the Billed Quantity and the Quality is Satisfactory
35	100 to 150 m	Mts	200.00	Work done upto the Billed Quantity and the Quality is Satisfactory

A.E.E.